

ID	WORK ITEMS	Duration	Start	Finish																																																
0	KERIA - KATHWANA ROAD WORK PROGRAM	34.25 mons	Thu 7/12/18	Wed 2/24/21																																																
1	Mobilization to site	2.35 mons	Thu 7/12/18	Fri 9/14/18																																																
2	plant facilities	2 mons	Thu 7/12/18	Wed 9/5/18																																																
3	contractors site	2 mons	Mon 7/23/18	Fri 9/14/18																																																
4	Resident engineer,s office	2 mons	Mon 7/23/18	Fri 9/14/18																																																
5	purchase of equipments	2 mons	Fri 7/13/18	Thu 9/6/18																																																
6	Road construction works	29 mons	Thu 7/19/18	Wed 10/7/20																																																
7	survey works and setting out	29 mons	Thu 7/19/18	Wed 10/7/20																																																
8	site clearance (bush clearing and stripping)	6 mons	Thu 7/26/18	Wed 1/9/19																																																
9	construction of temporary access road	3 mons	Tue 7/31/18	Mon 10/22/18																																																
10	earthworks	20 mons	Mon 7/23/18	Fri 1/31/20																																																
11	Excavation	20 mons	Mon 7/23/18	Fri 1/31/20																																																
12	(top soil removal,collection and dumping	20 mons	Mon 7/23/18	Fri 1/31/20																																																
13	Embankment fill	12 mons	Tue 9/4/18	Mon 8/5/19																																																
14	drainage	21.75 mons	Thu 11/1/18	Wed 7/1/20																																																
15	cross drainage	12 mons	Thu 11/1/18	Wed 10/2/19																																																
16	construction of box culverts	12 mons	Thu 11/1/18	Wed 10/2/19																																																
17	installation of ring culverts	9 mons	Wed 1/2/19	Tue 9/10/19																																																
18	fill slope	16 mons	Tue 2/5/19	Mon 4/27/20																																																
19	cut slope	20 mons	Mon 11/5/18	Fri 5/15/20																																																
20	slope protection( grass planting,gabions installation,soil nailing and reinforcements	13 mons	Thu 7/4/19	Wed 7/1/20																																																
21	road works	28.5 mons	Mon 8/6/18	Fri 10/9/20																																																
22	construction of improved sub-grade	25 mons	Mon 8/6/18	Fri 7/3/20																																																
23	(material processing,haulage,dumppping,spreadin testing)	25 mons	Mon 8/6/18	Fri 7/3/20																																																
24	sub-base	21.95 mons	Sat 12/1/18	Thu 8/6/20																																																
25	construction of 175mm thick cement /lime improved gravel subbase (material processing,haulage,dumppping,spreadin testing)	22 mons	Sat 12/1/18	Thu 8/6/20																																																
26	base course	20 mons	Mon 2/4/19	Fri 8/14/20																																																
27	construction of 125 mm thick cement/lime improved gravel base	20 mons	Mon 2/4/19	Fri 8/14/20																																																
28	surfacing	20 mons	Mon 4/1/19	Fri 10/9/20																																																
29	application of surface dressing of 1st seal using 14/20 mm precoated chippings	20 mons	Mon 4/1/19	Fri 10/9/20																																																
30	application of surface dressing of 1st seal using 6/10 mm precoated chippings	20 mons	Mon 4/1/19	Fri 10/9/20																																																
31	road furniture	13.35 mons	Wed 1/1/20	Thu 1/7/21																																																
32	Guard rails and road signs installations	13 mons	Wed 1/1/20	Tue 12/29/20																																																
33	road marking	6 mons	Fri 7/24/20	Thu 1/7/21																																																
34	Demobilization	1 mon	Fri 1/1/21	Thu 1/28/21																																																
35	Final inspection and Handover	1 mon	Thu 1/28/21	Wed 2/24/21																																																
Project: KERIA - KATHWANA ROAD WORK PROGRAM.mpp Date: Fri 7/20/18			Task Split Milestone	<div><div></div><div>.....</div><div>◆</div></div>	Summary Project Summary Inactive Task	<div><div></div><div></div><div></div></div>	Inactive Milestone Inactive Summary Manual Task	<div><div></div><div></div><div></div></div>	Duration-only Manual Summary Rollup Manual Summary	<div><div></div><div></div><div></div></div>	Start-only Finish-only External Tasks	<div><div></div><div></div><div></div></div>	External Milestone Deadline Progress	<div><div></div><div>↓</div><div></div></div>	Manual Progress	<div><div></div><div></div><div></div></div>																																				
Page 1																																																				